NO.NEWZ/BBMP/PDDZ/2019-20

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Yoga center building at Proposed park Mallasandra Sy No-33 in ward-13

Item No	Description of work	Unit	Qty
1	KSRB 2-2.1 : Earthwork excavation by manual means for foundation of buildings, culverts, water supply and sanitary lines and electrical conduits etc, either in pits or in	Cum	471.40
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	cum	3.60
3	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse	Cum	2.66
4	KSRB 2.3: Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer	Cum	943.00
5	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal	Cum	52.34
6	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal	Cum	34.16
7	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever	Sqm	230.11
8	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes,	Sqm	117.13
9	KSRB 4-6.9 Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as	Sqm	14.33
10	KSRB 4-6.10 Providing and removing centering, shuttering, strutting, Sqm propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour	Sqm	34.16
11	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding	Tn	11.46
12	KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200mm having block density not less than 1800kg/m3 having a	Sqm	282.08
13	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per	Kg	1375.02
14	Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality material and are	Kg	24098.00
15	Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with	Sqm	914.30

Scanned by CamScanner

Item No	Description of work	Unit	Qty
16	Chiken mesh (Sl.No-716, Code no-0092, Page No.XXVIII, SR: 2016-17)	Sqm	246.00
17	KSRB15-3.8 : Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth	Sqm	246.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 3rd and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore
Date:-

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ಮೈಸೂರಪಾಲಿಕೆ ಮೈಸೂರು

Scanned by CamScanner